

Agenda

Date: 10/20/2023

Project: Town of Dryden Broadband

Project No.: 1122.044

Re: Broadband Committee Meeting

1. Financial Updates

a. Grants:

- Tompkins County RFP
- NY Connect All – 5 year plan has been released.

2. Schedule Updates

Work Description	Status	Distance	Estimated Completion	# of Addresses
South Backbone	Splicing, Equipment	7.75	10/30/2023*	121
Empire Overlash	Permit Review	6	11/15/2023	285
Village of Dryden – Main Street	Permit Submitted	.75		49*
Village of Freeville – Rt 366	Permit Review	.6	10/30/2023	62
Village of Dryden	Bidding MR	7-8	11/30/2023	600
Village of Freeville	Permit Submitted	>1	10/30/2023	135
TCRF	Permit Submitted	8	1/1/2024	283
Phase 2	Permit Submitted	TBD	Summer 2024	TBD
Etna Lane	Not Started	.4	TBD	8
Kirk Rd	Complete	1	9/30/2023	132
Clarity Connect – 6 Fiber Lease	Complete	3.9	NA	30

- Updates
 1. The Village of Dryden Make-Ready is out for bid now, expected back mid-November. We sent it to contractors we know have availability.
 2. Etna and Freeville are in the “Telco Survey” stage.
 3. TCRF Application have been reconciled and are moving into telco survey.

4. Waiting on some materials for Empire overlash but construction will begin upon arrival.
- Phase 2 Pole Applications
 1. Rt. 38 has been submitted.
 2. Sheldon Rd. and West Dryden Rd. have been submitted.
 3. Submitted in past two weeks:
 - a. Dryden Road-Freese Road
 - b. Hanshaw Road
 - c. Pinckney Road (North)-Wood Road
 - d. Etna Road-Caswell Road *
 - e. Fall Creek Road
 - f. Ed Hill Road*-High School Road*-Red Mill Road-West Malloryville Road
 - g. Cady Road*-North Road-Dutcher Road
 - h. E. Malloryville Road-Sweetland Road*-Gulf Hill Road*
 - i. Livermore Road
 - j. Nye Road-Web Road-Edsall Road
 - Phase 3
 1. Lake Road & Ellis Hollow apps have been submitted.
 2. We can begin submitting in the South but I recommend completing some portion of the work in Phase 2 before moving forward.
 3. Caroline Connection.
 - Miscellaneous Work
 1. Establishment of the Yellow Barn PoP –Terminations will be done next week and MPTs the following week. Netegrity is planning on the last week of the month for equipment install. Power inspection 10/20, UPS next week.
 2. Central Office – Power will be complete this week and fiber is terminated and tested. Netegrity is planning on the last week of the month for equipment install.
 3. Etna Lane South of Rt 366 – DOT application nearing completion, projecting this work in the next 45 days.

3. Marketing

- a. Marketing update
- b. Website

4. Billing

- a. API w/ Ciena
- b. Affordable Connectivity Program

5. Legal
6. Additional Items
 - a. ARC – Ongoing
8. Next meeting on November 3rd.