

Agenda

Date: 11/03/2023

Project: Town of Dryden Broadband

Project No.: 1122.044

Re: Broadband Committee Meeting

1. Financial Updates

a. Grants:

- NY State Housing Grant Open now.

2. Schedule Updates

Work Description	Status	Distance	Estimated Completion	# of Addresses
South Backbone	Splicing, Equipment	7.75	10/30/2023*	121
Empire Overlash	Permit Review	6	11/15/2023	285
Village of Freeville – Rt 366	Permit Review	.6	11/30/2023	62
Village of Dryden	Bidding MR	7-8	12/15/2023	600
Village of Freeville	Permit Submitted	>1	11/30/2023	135
TCRF	Permit Submitted	8	1/1/2024	283
Phase 2	Permit Submitted	TBD	Summer 2024	TBD
Village of Dryden – Main Street	Permit Submitted	.75	12/30/2023	49
Etna Lane	Pole Permits Submitted, DOT Permit is in Process	.4	TBD	8

- Updates

1. The Village of Dryden Make-Ready is out for bid now, expected back mid-November. We sent it to contractors we know have availability.
2. Etna and Freeville are in the “Telco Survey” stage.
3. TCRF Application have been reconciled and are moving into telco survey.
4. Waiting on some materials for Empire overlash but construction will begin prior along Mott Road.

- Phase 2 Pole Applications

1. Rt. 38 has been submitted.
2. Sheldon Rd. and West Dryden Rd. have been submitted.
3. Submitted in past two weeks:
 - a. Dryden Road-Freese Road
 - b. Hanshaw Road
 - c. Pinckney Road (North)-Wood Road
 - d. Etna Road-Caswell Road *
 - e. Fall Creek Road
 - f. Ed Hill Road*-High School Road*-Red Mill Road-West Malloryville Road
 - g. Cady Road*-North Road-Dutcher Road
 - h. E. Malloryville Road-Sweetland Road*-Gulf Hill Road*
 - i. Livermore Road
 - j. Nye Road-Web Road-Edsall Road

- Phase 3

1. Submitted Applications:
 - a. Lake Road
 - b. Ellis Hollow Rd.
2. Remaining will begin submitted in Winter 2024.

- Miscellaneous Work

1. Establishment of the Yellow Barn PoP –Condensation prevented terminations and equipment until heater could be placed. Terminations were being worked on yesterday outside the POP and will occur within the cabinet upon power installation, MPTs will follow this upcoming week. Netegrity has picked up equipment and is staging it off site. Power inspection and meter has still not occurred, Rick Young thought it would be this week and is making calls. Netegrity will plan to be out in the next week to install Yellow barn and then the CO.
2. Central Office – Power is complete and fiber is terminated and tested. Netegrity is planning on equipment install next week.

3. Marketing

- a. Marketing update
- b. Website

4. Billing

- a. Affordable Connectivity Program

5. Legal

- a. MDU Easement

6. Additional Items

- a. ARC – Ongoing
8. Next meeting on November 17th.