

Agenda

Date: 1/19/2024

Project: Town of Dryden Broadband

Project No.: 1122.044

Re: Broadband Committee Meeting

1. Financial Updates

a. Grants:

- USDA Reconnect
- ConnectAll - TBD
- Tompkins County

2. Schedule Updates

Work Description	Status	Distance	Estimated Completion	# of Addresses
Empire Overlash (NYDOT)	Beginning Mott Rd, Permit for railroad and Rt.13 submitted to DOT and under technical review.	6	In progress, Completion pending DOT	285
Spring Run Rd, Bear Cir., Scenic Way, Chelsey Cir.	Small Section will be drilled.	>1	2/1/2024	55
Johnson Rd	Medium Section will be plowed, waiting for weather.	1.25	TBD, weather	40
Village of Freeville – Rt 366 (NYDOT)	Permit under technical review at the DOT.	.6	Pending DOT	62
Freeville Aerial Work	Make-ready construction in process.	3	In Process	58
Village of Dryden	Re-bid from NYSEG.	7-8	Rebidding	600
TCRF	Awaiting MRP approval from NYSEG.	8	2/1/2024	283
Village of Dryden – Main Street(NYDOT)	Permit under technical review at the DOT.	.75	Pending DOT	49
Phase 2	All 12 applications have been reconciled and are most have been sent to NYSEG approval.	TBD	Summer 2024	TBD
Etna Lane	Pole Permits Submitted, DOT Permit is in Process	.4	TBD	8

- Updates
 1. Freeville MR bid has been resolved and electrical makeready is kicking off. Kate M. will work with Amanda on workorder invoicing.
 2. TCRF Application MR Package has been sent to NYSEG for approval, Verizon apps are progressing.
 3. Yellowbarn PoP and Clarity Connection – 10 mile link is up. OLT should be ready, firmware upgrade completed. Splitter Shelf Installed and patched into OLTs.

- Pole Applications
 1. DRY001- Freeville, Construction.
 2. DRY002 – Village of Dryden, Re-bidding. Must go through the NYSEG process.
 3. DRY003 – Village of Dryden, Re-bid still high. Must go through the NYSEG process.
 4. DRY004 – TCRF, pending approval of bid package by NYSEG. Verizon in Process.
 5. DRY005 – TCRF, pending approval of bid package by NYSEG. Verizon in Process.
 6. DRY006 – Phase 2, various rds., pending approval of bid package by NYSEG. Verizon in Process.
 7. DRY007 – Phase 2, various rds., pending approval of bid package by NYSEG. Verizon in Process.
 8. DRY008 – Phase 2, various rds., pending approval of bid package by NYSEG. Verizon in Process.
 9. DRY009 – Phase 2, various rds., pending approval of bid package by NYSEG. Verizon in Process.
 10. DRY0010–Phase 2, various rds., pending approval of bid package by NYSEG. Verizon in Process.
 11. DRY0011–Phase 2, various rds., pending approval of bid package by NYSEG. No Verizon.
 12. DRY0012–Phase 3, Lake Rd. & Ellis Hollow, Submitted, in Elec Survey.

*The remaining will begin being submitted in February 2024.

3. Marketing

- a. Marketing update
- b. Website
- c. Customer Information Sheet

4. Billing

- a. Affordable Connectivity Program

5. Legal
6. Additional Items
8. Next meeting on February 2nd 2024