

Agenda

Date: 2/2/2024

Project: Town of Dryden Broadband

Project No.: 1122.044

Re: Broadband Committee Meeting

1. Financial Updates

a. Grants:

- USDA Reconnect – FOA TBD
- Community Connect (Open Now)
- ConnectAll – MIP March 8th, 2024
- Tompkins County – Waiting on decision.

2. Schedule Updates

Work Description	Status	Distance	Estimated Completion	# of Addresses
Empire Overlash (NYDOT)	Beginning Mott Rd, Permit for railroad and Rt.13 submitted to DOT and under technical review.	6	In progress, Completion pending DOT	285
Spring Run Rd, Bear Cir., Scenic Way, Chelsey Cir.	Small Section will be drilled.	>1	2/1/2024	55
Johnson Rd	Medium Section will be plowed, waiting for weather.	1.25	TBD, weather	40
Village of Freeville – Rt 366 (NYDOT)	Permit under technical review at the DOT.	.6	Pending DOT	62
Freeville Aerial Work	Make-ready construction in process.	3	In Process	58
Village of Dryden	Re-bid from NYSEG.	7-8	Rebidding	600
TCRF	Awaiting MRP approval from NYSEG.	8	Pending NYSEG	283
Village of Dryden – Main Street(NYDOT)	Permit under technical review at the DOT.	.75	Pending DOT	49
Phase 2	All 12 applications have been reconciled and are most have been sent to NYSEG approval.	TBD	Summer 2024	TBD

Etna Lane	Pole Permits Submitted, DOT Permit is in Process	.4	TBD	8
-----------	---	----	-----	---

- Updates
 1. Freeville MR is in construction.
 2. Kate M. will work with Amanda on work order invoicing.
 3. TCRF Application MR Package has been sent to NYSEG for approval, Verizon letters received.

- Pole Application Summary for Phase 1

ELCO

- 9 have been submitted to NYSEG
- 1 have been awarded to Richardson & Sons
- 2 in the Village are Rebidding due to high cost to NYSEG.
- 1 is in construction (Freeville).
- 6 apps are in NYSEG design and awaiting MRP.
- 2 apps are back for reconciliation.

TELCO

- 9 apps have been submitted to Frontier
- 8 apps have been submitted to Verizon
- 11 apps have been submitted to charter. 9 of those apps have either been surveyed or are in the queue to be surveyed. Construction is on hold, waiting for Elco and Telco MR to be complete
- First Light has been Identified in two apps and have been notified. They are awaiting all other MR moves and MRP

- Pole Applications total 56 miles.
 1. DRY001- Freeville, Construction.
 2. DRY002 – Village of Dryden, Re-bidding. Must go through the NYSEG process.
 3. DRY003 – Village of Dryden, Re-bid still high. Must go through the NYSEG process.
 4. DRY004 – TCRF, pending approval of bid package by NYSEG. Verizon in Process.
 5. DRY005 – TCRF, pending approval of bid package by NYSEG. Verizon in Process.
 6. DRY006 – Phase 2, various rds., pending approval of bid package by NYSEG. Verizon in Process.
 7. DRY007 – Phase 2, various rds., pending approval of bid package by NYSEG. Verizon in Process.
 8. DRY008 – Phase 2, various rds., pending approval of bid package by NYSEG. Verizon in Process.
 9. DRY009 – Phase 2, various rds., pending approval of bid package by NYSEG. Verizon in Process.

10. DRY0010–Phase 2, various rds., pending approval of bid package by NYSEG. Verizon in Process.
11. DRY0011–Phase 2, various rds., pending approval of bid package by NYSEG. No Verizon.
12. DRY0012–Phase 3, Lake Rd. & Ellis Hollow, Submitted, in Elec Survey.

*The remaining will begin being submitted in February 2024.

3. Marketing
 - a. Marketing update
 - b. Website
4. Billing
 - a. Affordable Connectivity Program
5. Legal
 - a. Easement for the High Elementary School
6. Additional Items
8. Next meeting on February 2nd 2024