

PERCOLATION TEST RESULTS

OWNER'S NAME: Patrick Westfall

DATE: 10/25/18

PROPERTY ADDRESS: Hanshaw Road

TOWN/COUNTY: Town of Dryden / Tompkins County

Test Hole #	Lot #	Soil Description and Depths	Perc Depth	Presoak	Time	Test 1	Test 2	Test 3	Test 4
PH #1		0-12" Sandy loam	0-12"	✓	Finish	12:20	12:27	12:34	
					Start	12:18	12:20	12:27	
					Time	2 min	7 min	7 min	
Deep Hole #1		0-15" Sandy loam 15-42" Silty clay w/ mottled soil and shale fragments No groundwater			Finish				
					Start				
					Time				
PH #2		0-12" Sandy loam	0-12"	✓	Finish	12:28	12:39	12:50	
					Start	12:18	12:28	12:39	
					Time	10 min	11 min	11 min	
Deep Hole #2		0-12" Sandy loam w/ organic material 12-42" Silty clay with shale fragments No groundwater			Finish				
					Start				
					Time				
					Finish				
					Start				
					Time				

Certification: I certify that this percolation test was performed by me or under my direct supervision.

Wayne C. Matteson, Jr. P.E.
Wayne C. Matteson, Jr., P.E.

